

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

NABARD – RIAD- RIDF XVI – Mahaboobnagar District - Providing BT on R/f Yenmanbetla to Thoomkunta via Bollaram - Granting of Extension of Agreement Time up to 31.3.2013 with out penalty - Orders – Issued.

-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-X-
PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No.389

Dated:06.03.2013

Read the following:

1. G.O.Rt.No.566,PR&RD(Progs.II)Dept, dated 25.09.2010.
2. From the CE, PR, RIAD, Lr.No. AE11/DEE.III/RIAD XVI/MBNR/2010, dt.11.02.2013.

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time up to 31.3.2013 for a period of (420) days without imposing liquidated damages, in respect of work, "Providing BT on R/f Yenmanbetla to Thoomkunta via Bollaram" sanctioned under RIDF XVI as the delay was due to land dispute, blasting problem and Sakalajanula samme which is not attributed to the contractor.

2. The Chief Engineer, Panchayat Raj, NABARD-RIAD, Hyderabad, is requested to take necessary action accordingly.
3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

V. NAGI REDDY
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer, Panchayat Raj, NABARD-RIAD Hyderabad.
The Superintending Engineer, Panchayat Raj, Mahaboobnagar
The PS to Minister (Panchayat Raj & RWS)
Sc / Sf

//FORWARDED:: BY ORDER//

SECTION OFFICER